

TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to CC Road and RCC Drains in Mallasandra Colony in Ward No 13 Shettyhalli Sub-Division	
2	Estimate Cost	50.00 Lakhs	
3	Work Code	013-18-000047	
4	Job Code	P1878	
5	A.S No.	BBMP/EE/PRJ/D2/16/17-18 ~~date~~ 3/11/18	
6	L.S No.	BBMP/CE/PRJ/D2/255/17-18 4/11/18	
7	Work Order/Agreement No	BBMP/EE/PD/WO/05/17-18 14/11/18	
8	Tender Premium	90 days	
9	Stipulated Time for completion of Work	~~06-4-2018~~ 13-02-18	
10	Targeted Monthly progress	80% completed	
11	Progress Achieved Till date	100% (6/4/2018)	
12	Reasons for Delay	BWSSB work is on going	
13	Time Extension Requested	KRIDE Two months	
14	Assistant Executive Engineer's Recommendation	— yes —	
15	Executive Engineer's Recommendation	— yes —	
16	Superintending Executive Engineer's Recommendation	— yes —	
17	Chief Engineers Recommendation	—	
18	Total Extension Granted	—	
19	Conditions imposed if any	—	

Asst. Engineer,
Ward No.

Asst. Executive Engineer
Project Sub-Division
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

EXECUTIVE ENGINEER (Project)
Dasarahalli Division,
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73.